

**Office of Regulatory Staff
New Nuclear Development Update Report
V.C. Summer Units 2 & 3**

During the week of May 7, 2018, Office of Regulatory Staff – New Nuclear Development personnel (NND Personnel) worked at the VC Summer site on Monday.

On Monday May 7, NND Personnel attended the Plan of the Day meeting which focused on safety, SCE&G security and demobilization/abandonment of the site. The following activities were discussed:

- Craft labor continue to perform maintenance on storm water basins.
- Craft labor are reorganizing the laydown yards to consolidate plant material. 152 of approximately 375 total truck loads have been moved. A crane has been brought to the site to support the moving of large components. Craft labor is working 5 days a week while the crane is available.
- Craft labor continue to work on removing Harsco concrete forms.
- The SCE&G contractor is working at the West Columbia (Metro) off-site warehouse to complete the logistical details of moving the plant equipment/material to the site. Truck loading will begin next week.
- The SCE&G Abandonment Manager stated that they intend to move the plant equipment out of the Blythewood off-site warehouse once all the equipment is removed from the Metro off-site warehouse.
- Craft labor walked down all scaffolding on site and updated the scaffold logs in preparation for site tours this week.
- The SCE&G Abandonment Manager reported that the US Department of Justice (“DOJ”) will be on site this week and they expect between 16-19 FBI personnel assisting the DOJ. ORS has no further information at this time.
- Craft are installing barriers to hold gravel storage. The gravel is required to be moved from the FERC zone areas.

The “Right of Entry” Agreement with Santee Cooper still remains an open issue. The “Right of Entry” Agreement would allow Santee Cooper’s contractor access to plant equipment on the construction site and plant equipment located at the offsite warehouses in Blythewood and Metro.