

**Office of Regulatory Staff  
New Nuclear Development Update Report  
V.C. Summer Units 2 & 3**

---

During the week of July 16, 2018, Office of Regulatory Staff – New Nuclear Development personnel (NND Personnel) worked at the VC Summer site on Wednesday.

On Wednesday July 18, NND Personnel attended the Plan of the Day meeting which focused on safety, SCE&G security and demobilization/abandonment of the site. The following activities were discussed:

- The SCE&G contractor continues to perform maintenance on storm water basins and evaluate closure of storm water permits.
- Craft labor are reorganizing the laydown yards to consolidate plant material. 336 of approximately 375 total truck loads have been moved.
- All plant equipment that was stored at the West Columbia (Metro) warehouse has been moved to the VC Summer site. Craft labor moved a total of 257 truckloads of plant equipment. Craft labor are supporting final cleaning of the Metro warehouse and are preparing to move forklifts to the Blythewood warehouse. SCE&G plans to terminate the Metro warehouse lease by the end of July.
- Craft labor are preparing to move plant equipment stored at the Blythewood warehouse to the VC Summer site. The craft plan to start moving plant equipment the week of 7/23/18 and estimate 200 truckloads to be moved by the end of September.

Fluor personnel are on site supporting the Santee Cooper maintenance, preservation and documentation program. The maintenance, preservation and documentation program supports the maintenance of high value equipment (e.g., reactor coolant pumps, steam generators, pressurizers, reactor vessels and integrated head packages) on the VC Summer Units 2 & 3 site for future re-sale.